

# SDNPA CIL Project Closure Form



If you need any help in completing this form, please do not hesitate to contact us on 01730 814810 or e-mail [cil@southdowns.gov.uk](mailto:cil@southdowns.gov.uk)

<b>Project Title:</b>	Stedham with Iping Recreation Grounds – Village Green
<b>Project Lead:</b>	Morag Birch

---

## Financial summary

Total SDNPA CIL Allocation (£):	Total - £6,231 Project Fund - £5,275 Neighbourhood Portion Allocation - £956
Total Spend (£)	£9,308
Was there any underspend (£)?	No
Were other sources of funding used for the project?	<ul style="list-style-type: none"><li>• CDC NHB - £1,295</li><li>• Parish match Funding - £1,782</li></ul>
Notes (if necessary):	CDC NHB - Amount allocated over 3 years (2019-2022) to Village Green from total of £3,884 received

---

## Project summary

Project completion date:	9 <sup>th</sup> June 2022
Project achievements:	<p><i>The main aim was to enhance use of the two play areas in Stedham by either repairing or replacing existing equipment, much of which was over 30 years old and adding new equipment to allow, in particular, younger and less able children to access the equipment.</i></p> <p><i>This has been achieved at the play area on the Village Green and is ongoing at the second play area in Common View. The old, metal frame toddler swings have been replaced with a wooden frame set, two Spring Riders and a Basket Swing have been installed. The latter two items being accessible to younger and less able children.</i></p>

Were you content with the quality and outcomes?	Yes
---	-----

**Please attach some photographs of your completed project detailing (where necessary) what they show. Before and after shots are particularly useful if available.**

---

### **Sign Off**

Date:	25 <sup>th</sup> July 2022	Signed <b>PROJECT LEAD:</b>	Morag Birch
Date:		Signed <b>MAJOR PROJECTS TEAM:</b>	N/A

---

### **Completion Checklist (For Office Staff only)**

Project status set to 'Completed' on Exacom:	
Underspend allocated to following years pot:	
Plaque sent out (where appropriate):	